

SMP, Deferred, Prop 39 Projects

Funding Year	Project	Type	Budget	Status	Estimated Project Completion Date	DSA	Assigned PM	Account Number
LAMC								
2013-14	HFAC Sanitary Sewer Repair	SMP	\$ 42,300	3/11/2015: Campus project; requested status update from Wally 2/17/15.			Safi I.	594500-50161-M6510
2013-14	Campus Wide Roof Repairs	District	\$ 126,000	Completed	8/30/2014		Safi I.	594500-50162-M6510
2013-14	Replace LRC/Library Carpet	District	\$ 92,240	Completed			Safi I.	594500-50162-M6511
2014-15	Replace Safety Switch for AHU #1 CSB	SMP	\$ 10,000	3/11/2015: Campus project; requested status update from Wally 2/17/15.	TBD		Safi I.	594500-50180-M6511
2014-15	Waterproofing for IA Restroom Towers	SMP	\$ 82,000	3/11/2015: bid opening 3/11/15; going to Board 4/15/15.	5/15/2015		Safi I.	594500-50180-M6512
2014-15	Replace Roofing Material and Seal Roof Over the Entrance to LRC	SMP	\$ 50,560	Completed	2/28/2015		Safi I.	594500-50180-M6513
2014-15	Variable Frequency Drives Replace/Repair	SMP	\$ 16,470	3/11/2015: Campus project; requested status update from Wally 2/17/15.	TBD		Safi I.	594500-50180-M6514
2014-15	Replace HFAC Booster Water Pump	SMP	\$ 103,650	3/11/2015: Campus project; requested status update from Wally 2/17/15.	TBD		Safi I.	594500-50180-M6515
2014-15	Window Blind Replacement	SMP	\$ 146,400	3/11/2015: bid opening 2/18/15; going to Board 3/11/15.	5/31/2015		Safi I.	594500-50180-M6516
2014-15	LAMC Wall Pack Exterior Lighting	Prop 39	\$ 115,420	3/11/2015: A/E site walk 3/6/15; proposals due 3/13/15.	1/9/2016		Safi I.	
2014-15	LRC Drain Line Repair	Deferred	\$ 43,700	3/11/2015: Campus project; requested status update from Wally 2/17/15.	TBD		Safi I.	594500-50164-M6501
2014-15	Replace Two Irrigation Controllers	Deferred	\$ 18,300	3/4/2015: Campus project; requested status update from Wally.	TBD		Safi I.	594500-50164-M6502
2014-15	Replace Gym Lights	Deferred	\$ 40,230	3/11/2015: Campus project; requested status update from Wally 2/17/15.	TBD		Safi I.	594500-50164-M6503

SMP, Deferred, Prop 39 Projects

Funding Year	Project	Type	Budget	Status	Estimated Project Completion Date	DSA	Assigned PM	Account Number
2014-15	CAI Chilled Water Distribution Repair	Deferred	\$ 61,000	3/11/2015: Campus project; requested status update from Wally 2/17/15.	TBD		Safi I.	594500-50164-M6504